

Great Lakes Dredge and Dock Company has released its latest estimated schedule for the 2017 Dare County Beach Nourishment Project:

The updated May 2017 schedule provided by Great Lakes is summarized in the table below. As always, this is still an estimated construction schedule for planning purposes and is subject to change.

	Projected January 2017 Schedule			Projected May 2017 Schedule		
	Start Date	End Date	Duration	Start Date	End Date	Duration
Town of Duck	Mid to Late May	Mid to Late July	60 days	Late May	Early July	45 days
Town of Southern Shores	-	-	-	Late June/Early July	Early July	7 days
Town of Kitty Hawk	Mid-June	Mid-August	60 days	Early July	Mid-September	74 days
Town of Kill Devil Hills	Early August	Early to Mid Sept	35-45 days	Early August	Mid-September	40 days

This information is not binding and is meant to provide the Towns with estimated construction times for planning purposes. The beach nourishment start dates are subject to change.